

Grant / Project Name	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp Date
<b>Eastside Communities SPA #018 / Lone Spring SNC #1275</b>	SNC/ USFS	\$1,291,202.00	Draft EA complete for project. Resource specialist surveys complete for lonespring project area. Prioritizing next area of surveys.	\$350,000	Anticipated decision October 2025. Continued surveys for implementation 2025-2027. Working on further prioritization and implementation agreements.	3/31/2031
<b>Bootsole-SNC #1305</b>	SNC	\$3,671,725.00	SPA #1, #2,#3 executed with PNF Beckwourth District, Timber Marking/cruising, Layout 100% complete, Mastication 100% completed, hand thinning treatments 100% completed, Biomass 100% completed. Project used to leverage more treatments in Bootsole Salvage and Cradle Valley.	\$0	All treatments completed October 2025. Closeout ongoing	1/1/2026
<b>Diamond Mountain - SNC #1065</b>	SNC	\$882,087.00	Mastication/ pruning 100% complete. Aspen exclusion treatments 100% complete. Pile burning 100% complete. Impacted by sheep fire.	\$0	Hand thinning treatments completed 8/20/2025. Closeout work ongoing	1/1/2026
<b>USFS Cradle Valley / Bootsole Dixie Fire Salvage</b>	USFS	2,600,000	Spa complete. Layout complete. SALVAGE ops completed.	\$0	All treatments completed October 2025. Closeout ongoing	8/31/2026

\* Does not include cost match information

Project	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp. Date
Honey Lake Valley RCD/LFSC - SPA	NA	NA	MOU - SPA between organizations to assist HLVRCD with biomass utilization, site prep, and tree planting. Biomass utilization complete on several landowners. Tree planting complete on several landowners.	NA	Mechanical site prep active - Summer/Fall 2025. Hand crew work commencing October 2025	NA
Lassen County Wide Assessment	SNC	\$275,242.00	Agreement executed 7/2024.	\$112,000	Project active. DCR will presentation at October 2025 meeting.	10/31/2027
South Lassen Wildfire Recovery Project	CALFIRE	\$6,469,424.33	Agreement executed. CEQA cleared. 2025 planting complete.	\$4,400,000.00	Mastication and biomass active across project. Pre-ops surveys completed. Reforestation activities ongoing.	3/31/2030
North Susanville WUI Fuels Treatments	CALFIRE	\$2,999,924.32	Agreement signed by LFSC. CEQA cleared. Landowner agreements complete. Biomass 100% complete. Mastication 60% complete.	\$1,500,125	Biomass complete off upper Paiute In and Summit lane Spring 2025. Mastication completed for spring of 2025. Will return in Fall 2025 or Spring 2026 to finish eagle lake road FB. Project is under budget, assessing more treatment areas and requested consultation with LMU for prioritization. Hand thinning spring 2026. Hazard tree assessments ongoing.	3/15/2030
LFSC LNF Dixie Fire Hazard Tree Project	CALFIRE	2,999,987.85	Agreement signed by LFSC. NEPA and CEQA complete.	2,999,987.85	Pre op work and agreement ongoing work ongoing. RFP late fall for 2026 implementation.	3/15/2030
TPI Data Collection	USDA - RAC	82,815	Agreement executed 7/2024.	82,815	Identifying priority areas to survey.	9/21/2027
Susanville WUI Planning	USDA - RAC	46,750	Tentative award,	46,750	working on final agreement. Identifying priority survey needs.	9/21/2027

\* Does not include cost match information

**Planned / Proposed Projects 10/15/2025**

Project	Treatment Cost / Funds Applied for	Grantor / Program	Planned Project	Status
Shingletown Phase II / Manton	2,800,000	CALFIRE WP	Priority Phase 2 treatments deineated.	3 WP grant applications submitted (fuelbreaks, community treatments, manton)
Cow Creek Forest and Watershed Restoration Project.	\$6,500,000	TBD	landscape level fuels reduction and forest health treatments in area between communities of Whitmore and Shingletown.	WSRCD is CEQA lead. 24/25 FH grant unsuccessful, will resubmit in 25/26.
Highway 36 Fuelbreak	1,000,000	CALFIRE WP	Work with Manton Fire Safe Council and Tehama RCD in area of paynes creek to establish and maintain fuelbreaks	WP grant application
South Susanville WUI Treatments	TBD	TBD	Dead/ Dying/ Hazard Tree removal, biomass fuels treatments, mastication.	Approached by several landowners about separate projects. LFSC would like to combine into a larger landscape level project. CEQA CLEARANCE Planned 2025. RAC funded planning. Likely a 26 WP grant
Eastside Communities: Lone Spring Project - Phase 1	4,500,000	TBD	Hazardous fuels reduction/ FOREST HEALTH in Lonespring project area of Eastside Communities	Arch surveys and Wildlife surveys completed for lonespring area in 2024. 24/25 FH grant unsuccessful, will resubmit in 25/26. possible timber sale prep in 2026
Big Valley Mountain Phase II	TBD	TBD	Work with CALFIRE and large landowners to identify next areas of treatment.	Project delineation and CEQA clearance to commence in 2025/2026. 2026 WP grant
D-Space 25-27	\$950,000	CALFIRE WP	Build on success of Defensible space program and add dead/dying hazard tree removal component for senior/ disabled / disadvantaged communities.	2025 WP grant application
Dyer Mountain Phase II / East Shore Project	950,000	TBD	Priority Phase 2 treatments deineated. HWY 36, HWY 147, County Road A-21. Westwood, Clear Creek, Hamilton Branch	2025 WP grant application
Thompson Peak Initiative Phase II	TBD	TBD	Work with landowners and agency partners to identify priority landscape level fuels reduction areas in WUI. Janesville, Milford, Doyle potential community treatments.	Potential project meetings ongoing. Engaging potential project partners. CEQA clearance completed for Phase I project. Likely a 26 WP application