

Grant / Project Name	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp Date
North Susanville WUI Fuels Treatments	CALFIRE	\$2,999,924.32	CEQA cleared. Landowner agreements complete. Biomass 100% complete. Mastication 60% complete.	\$1,444,801	Biomass complete Mastication re-commenced 2/2026 off piute lane. Arch surveys and hand thinning spring 2026. Hazard tree assessments ongoing. RFP for hand thinning, hazard tree, and arc surveys early 2026.	3/15/2030
South Lassen Wildfire Recovery Project	CALFIRE	\$6,469,424.33	Agreement executed. CEQA cleared. Pre-ops surveys completed. 2025 planting complete. Mechanical Site Prep Biomass - 100% Complete. Mechanical Site Prep Mastication - 50% Complete. Reforestation activities - 15 % complete.	\$3,576,229.00	Winter weather shutdown will end in March 2026 - Mastication west of HWY 395. Site prep and reforestation to resume in Spring. 2026 resource specialist surveys spring 2026.	3/31/2030
LFSC LNF Dixie Fire Hazard Tree Project	CALFIRE	\$2,999,987.85	Agreement signed by LFSC. NEPA and CEQA complete. RFP for implementation closed on 1/14/2026	\$2,999,988	FS Agreement submitted to G&A. Contract for implementation awarded. Commence Spring 2026.	3/15/2030
Lassen County Wide Assessment	SNC	\$275,242.00	Agreement executed 7/2024. Draft agreement received.	\$35,300	Second draft under review.	10/31/2027

* Does not include cost match information

Project	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp. Date
Honey Lake Valley RCD/LFSC - SPA	NA	NA	MOU - SPA between organizations to assist HLVRCD with biomass utilization, site prep, and tree planting. Biomass utilization complete on several landowners. Tree planting complete on several landowners.	NA	Winter period mechanical site prep active west of HWY 395. Reforestation activities planned for 2026.	NA
Cradle Valley Site Prep	USFS	\$270,360.00	Mechanical site prep 100% complete.	\$32,998	Additional agreement submitted to G&A. Reforestation activities scheduled for 2026.	11/1/2026
Dyer Initiative WUI Fuels Treatments Phase II	CALFIRE	\$949,951.52	Signed agreement 1/20/2026	\$949,951.52	Collaborating with PCFSC on RFP for implementation early 2026	3/15/2029
Lassen Countywide Defensible Space Program	CALFIRE	\$949,999.43	Signed agreement 1/20/2026	\$949,999.43	Landowner signups open. RFPs for implementation early 2026	3/15/2029
Lyonsville Fuelbreak (TGU)	CALFIRE	948,209.43	Signed agreement 1/20/2026	948,209.43	RFPs for implementation early 2026	3/15/2029
Shingletown Phase 2 Community Treatments (SHU)	CALFIRE	949,924.89	Signed agreement 1/20/2026	949,924.89	Landowner signups open. RFPs for implementation early 2026	3/15/2029
Shingletown Phase 2 Fuelbreaks (SHU)	CALFIRE	\$949,473.25	Signed agreement 1/20/2026	\$949,473	RFPs for implementation early 2026	3/15/2029
Lassen County Coordinator	CA Fire Safe Council	138,493.00	firewise, cwpp, local/ regional partnerships	25,521.54	final deliverables / planning for 2026 project including quarterly firewise and wildfire preparedness days.	7/1/2026

* Does not include cost match information

Project	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp. Date
Eastside Communities SPA #018 / Lone Spring SNC #1275	USFS/SNC	1,291,202	Completed EA, resource specialist surveys in Lonespring completed.	\$343,026.00	Continued surveys for implementation 2026-2027. Implementation prioritization. 2026 FH GRANT application will be submitted.	3/31/2031
TPI Data Collection	USDA - RAC	82,815	Agreement executed 7/2024.	82,815	Identifying priority areas to survey.	9/21/2027
Susanville WUI Planning	USDA - RAC	46,750	Agreement executed	46,750	Resource specialist surveys 2026.	

* Does not include cost match information

Grant / Project Name	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp Date
Bootssole-SNC #1305	SNC	\$3,671,725.00	NEPA, resource specialist surveys, layout, cruising, + 2,820 acres of implementation: 1,899 acres mechanical thinning, 562 acres hand thinning, 359 acres mechanical fuels	\$0	Completed	1/1/2026
Diamond Mountain - SNC #1065	SNC	\$882,087.00	896 acres of treatment: Plantation thinning - 130 ac, Aspen hand treatments - 57 ac, hand chipping - 133 acres, pile burning - 476 acres	\$0	Completed	1/1/2026
USFS Cradle Valley / Bootssole Dixie Fire Salvage	USFS	2,600,000	1,609 acres completed: Cobbler thinning: 888 acres, Bootssole Salvage: 506 acres, Cradle Valley Salvage 215	\$0	Completed	3/15/2029

##

* Does not include cost match information

Planned / Proposed Projects 2/17/2026

Project	Treatment Cost	Grantor / Program	Planned Project	Status
Shingletown Phase II - Manton	2,000,000	TBD	CEQA complete. Priority Phase 2 treatments in manton area delineated.	Not funded in 2025. Will re-apply with MFSC partnership.
Cow Creek Forest and Watershed Restoration Project.	\$6,500,000	TBD	landscape level fuels reduction and forest health treatments in area between communities of Whitmore and Shingletown.	2026 FOREST HEALTH GRANT PROPOSAL
South Susanville WUI Treatments	TBD	TBD	Dead/ Dying/ Hazard Tree removal, biomass fuels treatments, mastication.	Approached by several landowners about separate projects. LFSC would like to combine into a larger landscape level project. CEQA CLEARANCE Planned 2026. RAC funded planning. Likely a 26 WP grant or prop 4 app.
Eastside Communities: Lone Spring Project - Phase 1	4,500,000	TBD	Hazardous fuels reduction/ FOREST HEALTH in Lonespring project area of Eastside Communities project	Arch surveys and Wildlife surveys completed for Lonespring area in 2024. 2026 FOREST HEALTH GRANT PROPOSAL.
Big Valley Mountain Phase II	TBD	TBD	Work with CALFIRE and large landowners to identify next areas of treatment.	Project delineation and CEQA clearance to commence in 2026. 2026 WP grant
Dyer Mountain Phase II / East Shore Project	TBD	TBD	Priority Phase 2 treatments delineated and funded. More funding needed to keep project progressing south towards PCFSC project, which is working north.	Likely a 2026 grant app.
Thompson Peak Initiative Phase II	TBD	TBD	Work with landowners and agency partners to identify priority landscape level fuels reduction areas in WUI. Janesville, Milford, Doyle potential community treatments.	Potential project meetings ongoing. Engaging potential project partners. CEQA clearance completed for Phase I project. Likely a 26 WP application
Acer Forest Health - ELP priority	TBD	TBD	landscape level fuels reduction and forest health treatments in area west of Eagle Lake. - ELP Priority Project	FS working with other partners on implementation funding.
Dixie South Lassen - Public Lands	TBD	TBD	Dixie Recovery project in WUI and WUI adjacent. - ELP Priority Project	ELP project list
LNF/PNF Cross Boundary - Diamonds	TBD	TBD	LMU Priority project - followup Rx under burning in previously completed mechanical units. Cross boundary of forests, districts, and counties.	ELP project list

County Line
★ Active
● Planning

1/21/2026
LFSC General Meeting
Project Update

