

Grant / Project Name	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp Date
<b>North Susanville WUI Fuels Treatments</b>	CALFIRE	\$2,999,924.32	CEQA cleared. Landowner agreements complete. Biomass 100% complete. Mastication 100% complete.	\$1,100,000	Mastication and biomass utilization treatments are completed. Additional Arch surveys contracted for summer 2026. Hand thinning RFP summer 2026. Hazard tree assessments ongoing. RFP for hazard tree pushed to after mastication completed. CALFIRE Rx Burn on areas LFSC prepped.	3/15/2030
<b>South Lassen Wildfire Recovery Project</b>	CALFIRE	\$6,469,424.33	Agreement executed. CEQA cleared. Pre-ops surveys completed. 2025 planting complete. 2026 planting complete. Mechanical Site Prep Biomass - 100% Complete. Mechanical Site Prep Mastication - 70% Complete. Reforestation activities - 25 % complete.	\$2,800,000.00	Mechanical Site Prep active multiple project areas. Reforestation completed for Spring 2026. Resource specialist surveys active for summer 2026 additional lands added for 2026-2027.	3/31/2030
<b>LFSC LNF Dixie Fire Hazard Tree Project</b>	CALFIRE	\$2,999,987.85	Envireonmental compliance complete. Biomass Utilization Contracted. Falling completed for unit 1.	\$2,470,000	All phases of hazard tree removal active	3/15/2030
<b>Lassen County Wide Assessment</b>	SNC	\$275,242.00	Agreement executed 7/2024. Risk Assesment completed.	\$0	Final Draft completed - findings will be published on arcgis online and on our webpage in the coming months.	10/31/2027

\* Does not include cost match information

Project	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp. Date
Honey Lake Valley RCD/LFSC - SPA	NA	NA	MOU - SPA between organizations to assist HLRCD with biomass utilization, site prep, and tree planting. Biomass utilization complete on several landowners. Tree planting complete on several landowners.	NA	Active implementation ongoing	NA
Cradle Valley Reforestation	USFS	\$270,360.00	Mechanical site prep 100% complete.	\$32,998	USFS G and A issue. PNF pivoting to complete this project. TBD	11/1/2026 and 2028
Dyer Initiative WUI Fuels Treatments Phase II	CALFIRE	\$949,951.52	Signed agreement 1/20/2026	\$949,951.52	RFP OPEN. Closes 6/24	3/15/2029
Lassen Countywide Defensible Space Program	CALFIRE	\$949,999.43	Signed agreement 1/20/2026. Contract awarded.	\$949,999.43	Landowner signups open. Assessments ongoing. Implementation active	3/15/2029
Lyonsville Fuelbreak (TGU)	CALFIRE	948,209.43	Signed agreement 1/20/2026	948,209.43	CEQA compliant through EPP. RFPs for biomass and mastication implementation summer 2026.	3/15/2029
Shingletown Phase 2 Community Treatments (SHU)	CALFIRE	949,924.89	Signed agreement 1/20/2026	949,924.89	CEQA complete. Landowner signups open. RFPs for implementation summer 2026	3/15/2029
Shingletown Phase 2 Fuelbreaks (SHU)	CALFIRE	\$949,473.25	Signed agreement 1/20/2026. HWY 44 Maintenance contracts awarded.	\$949,473	CEQA complete. RFPs for mechanical implementation summer 2026	3/15/2029
Lassen County Coordinator	CA Fire Safe Council	138,493.00	firewise, cwpp, local/ regional partnerships	25,521.54	Extended to October 2027	10/1/2027

\* Does not include cost match information

Project	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp. Date
<b>Eastside Communities SPA #018 / Lone Spring SNC #1275</b>	USFS/SNC	1,291,202	NEPA complete, several resource specialist surveys in Lonespring completed.	\$343,026.00	Botany and raptor surveys active. Implementaiton grant proposal due 6/29.	3/31/2031
<b>TPI Data Collection</b>	USDA - RAC	82,815	Agreement executed 7/2024.	82,815	Botany and raptor surveys active	9/21/2027
<b>Susanville WUI Planning</b>	USDA - RAC	46,750	Agreement executed	46,750	Surveys active in Susanville WUI	

\* Does not include cost match information

Planned / Proposed Projects 6/17/2026

Project	Treatment Cost	Grantor / Program	Planned Project	Status
Shingletown Phase II - Manton	1,000,000	Calfire Wildfire Prevention	CEQA complete. Priority Phase 2 treatments in Manton area delineated.	2026 Wildfire Prevention Grant Application.
Cow Creek Forest and Watershed Restoration Project.	\$6,500,000	CALFIRE FOREST HEALTH	landscape level fuels reduction and forest health treatments in area between communities of Whitmore and Shingletown.	2026 FOREST HEALTH GRANT PROPOSAL
South Susanville WUI Treatments	TBD	TBD	CEQA compliant through EPP. Dead/ Dying/ Hazard Tree removal, biomass fuels treatments, mastication.	Approached by several landowners about separate projects. LFSC would like to combine into a larger landscape level project. RAC funded planning. Likely a 26 WP grant or prop 4 app.
Eastside Communities: Lone Spring Project - Phase 1	4,500,000	CALFIRE FOREST HEALTH	Hazardous fuels reduction/ FOREST HEALTH in Lonespring project area of Eastside Communities project	Arch surveys and Wildlife surveys completed for Lonespring area in 2024. 2026 FOREST HEALTH GRANT PROPOSAL.
Big Valley Mountain Phase II	TBD	TBD	CEQA compliant through EPP. Work with CALFIRE and large landowners to identify next areas of treatment.	Likely a 2027 application
Dyer Mountain Phase II / East Shore Project	TBD	TBD	Priority Phase 2 treatments delineated and funded. More funding needed to keep project progressing south towards PCFSC project, which is working north.	TBD
Thompson Peak Initiative Phase II	TBD	TBD	Work with landowners and agency partners to identify priority landscape level fuels reduction areas in WUI. Janesville, Milford, Doyle potential community treatments.	Likely a 2027 application
Acer Cross Boundary Forest Health Project	\$5,000,000	CALFIRE FOREST HEALTH	landscape level fuels reduction and forest health treatments in area west of Eagle Lake. Private / Public Cross Boundary Treatments	FS working with other partners on implementation funding application (NFWF). 2026 FOREST HEALTH GRANT PROPOSAL
Dixie South Lassen - Public Lands	TBD	TBD	Dixie Recovery project in WUI and WUI adjacent. - ELP Priority Project	ELP project list
LNF/PNF Cross Boundary - Diamonds	TBD	TBD	LMU Priority project - follow-up Rx under burning in previously completed mechanical units. Cross boundary of forests, districts, and counties.	ELP project list

County Line  
★ Active  
● Planning

1/21/2026  
LFSC General Meeting  
Project Update

