

**Active Projects 4/17/2024**

Grant / Project Name	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp Date
Thompson Peak WUI Fuel Treatments - CCI #122	CALFIRE	\$3,341,389.00	All treatments complete	\$0	CLOSEOUT SUBMITTED	3/15/2024
Diamond Mountain Forest & Watershed Restoration - CCI #605	CALFIRE	\$4,760,348.25	All treatments complete	\$0	Closeout work and reporting ongoing	3/31/2025
Hog & Sheep Fire Forest Restoration - CCI #619	CALFIRE	\$4,999,855.30	Biomass site prep, herbicide purchase/ application, tree planting for first two rounds of funding. Project is 75% completed.	\$1,400,000	Winter Period shut down. Site prep and tree planting planned through 2024.	3/31/2025
Shingletown WUI Fuels Treatments - CCI #110	CALFIRE	\$8,978,870.00	Biomass utilization 75% complete, equipment purchase 100% complete, community Treatments 30% complete, mastication treatments 70% complete, emergent brush treatments 10% complete	\$2,850,000	Biomass utilization ongoing. Community biomass treatments ongoing. Mastication ongoing. Landowner signups for community treatments ongoing, community chipping program ongoing.	3/31/2025
Dyer Mountain WUI Fuels Treatment - CCI #0102	CALFIRE	\$5,727,260.00	Community treatments 100% complete. Emergent brush treatments complete. Biomass utilization treatments 50% complete. Additional mastication acres added.	\$1,150,000	Mastication operations commenced on Moonlight Road and off A-13.	3/31/2025
Whitmore Forest and Watershed Restoration - CCI #611	CALFIRE	\$4,999,989.12	Mastication 100% complete. Biomass treatments 60% complete. Emergent Brush treatments 50% complete.	\$1,400,000	Biomass chipping ongoing. Final emergent brush planned on 1,500 + acres for Summer 2024.	3/31/2025
Clear Creek & Hog Flat Fuel Treatment-Direct #112	CALFIRE	\$199,998.30	Mastication 100% complete. Hand treatments 50% complete	\$55,000	Hand treatments ongoing	3/31/2025

\* Does not include proprietary cost match information

**Active Projects 4/17/2024**

Project	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp. Date
<b>Bootssole-SNC #1305</b>	SNC	\$3,671,725.00	SPA #1 and #2 executed with PNF Beckwourth District, Timber Marking/cruising, Layout 100% complete, Mastication 100% completed, hand thinning treatments 100% completed, Biomass 80% completed.	\$0	Biomass treatments ongoing through USFS SPA. Additional hand thinning acres will be added.	<b>1/1/2025</b>
<b>Eastside Communities SPA #018 / Lone Spring SNC #1275</b>	SNC/ USFS	\$1,050,000.00	Draft EA complete. Archaeological survey contract awarded.	\$550,000	Working through public comment responses. Archaeological surveys scheduled spring/ summer 2024 on Lonespring project. Will pursue implementation funding.	<b>3/31/2031</b>
<b>Diamond Mountain - SNC #1065</b>	SNC	\$882,087.00	Mastication/ pruning 100% complete. Aspen exclusion treatments 100% complete. Pile burning 90% complete. Impacted by sheep fire.	\$100,000	Prescribed burning in spring / fall 2024.	<b>1/1/2025</b>
<b>Honey Lake Valley RCD/LFSC - SPA</b>	NA	NA	MOU - SPA between organizations to assist HLVRCD with biomass utilization, site prep, and tree planting. Biomass utilization complete on several landowners. Tree planting complete on several landowners.	NA	Biomass utilization complete. Planning for reforestation.	<b>NA</b>
<b>California Fire Safe Council County Coordinator</b>	CFSC	TBD	2021-2023 program completed.	\$100,000	2024 program funded and active.	<b>12/31/2023</b>
<b>USFS Cradle Valley / Bootssole Dixie Fire Salvage</b>	<b>USFS</b>	<b>2,600,000</b>	<b>Spa complete. Layout complete</b>	<b>1,700,000</b>	<b>Biomass Chipping ongoing. Planning for site prep.</b>	<b>8/31/2026</b>
<b>Lassen County-Wide Defensible Space Program</b>	<b>CFSC</b>	<b>500,000</b>	<b>Contract awarded for implementation</b>	<b>450,000</b>	<b>assessments ongoing. Implementation commenced</b>	<b>12/31/2024</b>

\* Does not include proprietary cost match information

**Potential Projects 4/17/2024**

<b>County Wide Assessment</b>	260,000	SNC	Landscape assessment of fire risks across Lassen County that takes into account past treatments, past fires, and community risk. Use assessment to inform future projects on cwpp. Establish a monitoring maintenance plan for existing treatments on the landscape.	Potential funding source applied for. Awaiting agreement
<b>South Lassen Wildfire Recovery Project</b>	6,500,000	TBD	Reforestation of 2020-2021 wildfires	2024 CALFIRE CCI grant application filed. Awaiting official award announcements
<b>North Susanville WUI Treatments</b>	3,000,000	TBD	Dead/ Dying/ Hazard Tree removal, biomass fuels treatments, mastication, herbicide.	2024 CALFIRE CCI grant application filed. Awaiting official award announcements
<b>LFSC LNF Dixie Fire Hazard Tree Removal</b>	3,000,000	TBD	Dead/ Dying/ Hazard Tree removal, biomass fuels treatments, mastication, herbicide.	2024 CALFIRE CCI grant application filed. Awaiting official award announcements
<b>17 Road Fuel break</b>	TBD	TBD	Work with SPI and USFS on establishing a fuel break on the 17 road on LNF	Potential project meetings.
<b>Plateau/Manton/Shingletown Phase II</b>	<b>TBD</b>	<b>TBD</b>	<b>Work with SPI and non industrial landowners to continue landscape level fuels reduction in Shingletown/Viola/Manton areas</b>	Potential project meetings
<b>South Susanville WUI Treatments</b>	TBD	TBD	Dead/ Dying/ Hazard Tree removal, biomass fuels treatments, mastication, herbicide.	Approached by several landowners about separate projects. LFSC would like to combine into a larger landscape level project. CEQA CLEARANCE ONGOING
<b>Lone Spring Stewardship work</b>	TBD	TBD	Hazardous fuels reduction in Lonespring project area of Eastside Communities	Arch surveys will be complete 2024. Work with PNF on identifying areas/ funding for implementation.

\* Does not include proprietary cost match information