

**Active Projects 2/21/2024**

Grant / Project Name	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp Date
<b>Thompson Peak WUI Fuel Treatments - CCI #122</b>	CALFIRE	\$3,341,389.00	All treatments complete	\$0	Closeout work and reporting ongoing	<b>3/15/2024</b>
<b>Diamond Mountain Forest &amp; Watershed Restoration - CCI #605</b>	CALFIRE	\$4,760,348.25	All treatments complete	\$0	Closeout work and reporting ongoing	<b>3/31/2025</b>
<b>Hog &amp; Sheep Fire Forest Restoration - CCI #619</b>	CALFIRE	\$4,999,855.30	Biomass site prep, herbicide purchase/ application, tree planting for first two rounds of funding. Project is 75% completed.	\$1,400,000	Winter Period shut down. Site prep and tree planting planned through 2024.	<b>3/31/2025</b>
<b>Shingletown WUI Fuels Treatments - CCI #110</b>	CALFIRE	\$8,978,870.00	Biomass utilization 75% complete, equipment purchase 100% complete, community Treatments 25% complete, mastication treatments 33% complete, emergent brush treatments 10% complete	\$3,200,000	Biomass utilization ongoing. Community biomass treatments ongoing. Mastication ongoing. Landowner signups for community treatments ongoing, community chipping program ongoing.	<b>3/31/2025</b>
<b>Dyer Mountain WUI Fuels Treatment - CCI #0102</b>	CALFIRE	\$5,727,260.00	Community treatments and mastication treatments 100% complete. Emergent brush treatments complete. Biomass utilization treatments 50% complete. Additional mastication acres identified.	\$1,200,000	Winter Period shutdown. Remaining biomass treatments scheduled for summer 2024. Mastication to commence in Westwood Winter/ Spring 2024.	<b>3/31/2025</b>
<b>Whitmore Forest and Watershed Restoration - CCI #611</b>	CALFIRE	\$4,999,989.12	Mastication 100% complete. Biomass treatments 50% complete. Emergent Brush treatments 50% complete.	\$1,780,000	Biomass chipping ongoing. Final emergent brush planned on 1,500 + acres for Summer 2024.	<b>3/31/2025</b>
<b>Clear Creek &amp; Hog Flat Fuel Treatment-Direct #112</b>	CALFIRE	\$199,998.30	Mastication 100% complete. Hand treatments 50% complete	\$55,000	Hand treatments ongoing	<b>3/31/2025</b>

\* Does not include proprietary cost match information

**Active Projects 2/21/2024**

Project	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp. Date
<b>Bootssole-SNC #1305</b>	SNC	\$3,671,725.00	SPA #1 and #2 executed with PNF Beckwourth District, Timber Marking/cruising, Layout 90% complete, Mastication 100% completed, hand thinning treatments 30% completed	\$500,000	Biomass treatments ongoing throughout winter period. Hand thinning and piling scheduled for spring 2024.	<b>1/1/2025</b>
<b>Eastside Communities SPA #018 / Lone Spring SNC #1275</b>	SNC/ USFS	\$1,050,000.00	Draft EA complete. Archaeological survey contract awarded.	\$550,000	Working through public comment responses. Archaeological surveys scheduled spring/ summer 2024	<b>3/31/2031</b>
<b>Diamond Mountain - SNC #1065</b>	SNC	\$882,087.00	Mastication/ pruning 100% complete. Aspen exclusion treatments 100% complete. Pile burning 90% complete. Impacted by sheep fire.	\$100,000	Prescribed burning in spring / fall 2024.	<b>1/1/2025</b>
<b>Honey Lake Valley RCD/LFSC - SPA</b>	NA	NA	MOU - SPA between organizations to assist HLVRCD with biomass utilization, site prep, and tree planting. Biomass utilization complete on several landowners. Tree planting complete on several landowners.	NA	Biomass utilization complete. Planning for planting.	<b>NA</b>
<b>California Fire Safe Council County Coordinator</b>	CFSC	TBD	2021-2023 program completed.	\$0	Planning for 2024 program of work and budget	<b>12/31/2023</b>
<b>USFS Cradle Valley / Bootssole Dixie Fire Salvage</b>	<b>USFS</b>	<b>2,600,000</b>	<b>Spa complete. Layout complete</b>	<b>2,400,000</b>	<b>Biomass Chipping ongoing. Site prep for 2025 planting in</b>	<b>8/31/2026</b>
<b>Lassen County-Wide Defensible Space Program</b>	<b>CFSC</b>	<b>500,000</b>	<b>Contract awarded fir implementation</b>	<b>450,000</b>	<b>Signups and assessments</b>	<b>12/31/2024</b>

\* Does not include proprietary cost match information

**Planned / Proposed Projects 2/21/2024**

<b>Project</b>	<b>Treatment Cost / Funds Applied for</b>	<b>Grantor / Program</b>	<b>Planned Project</b>	<b>Status</b>
<b>Lassen County Wide Assessment</b>	\$260,000	SNC	Landscape assessment of fire risks across Lassen County that takes into account past treatments, past fires, and community risks. Use assessment to inform future projects in cwpp. Establish a monitoring maintenance plan for existing treatments on the landscape.	Potential funding source applied for.
<b>South Lassen Wildfire Recovery Project</b>	\$6,500,000	Cal Fire	Reforestation of 2020-2021 wildfires. Non-industrial private timberlands	2024 CALFIRE CCI grant application filed. CEQA clearance ongoing
<b>North Susanville WUI Treatments</b>	\$3,000,000	Cal Fire	Dead/ Dying/ Hazard Tree removal, biomass fuels treatments, mastication, herbicide.	2024 CALFIRE CCI grant application filed. CEQA clearance complete
<b>LFSC LNF Dixie Fire Hazard Tree Removal</b>	\$3,000,000	Cal Fire	Dead/ Dying/ Hazard Tree removal, biomass fuels treatments, mastication, herbicide.	2024 CALFIRE CCI grant application filed. CEQA clearance ongoing
<b>17 Road Fuelbreak</b>	TBD	TBD	Work with SPI and USFS on establishing a fuelbreak on the 17 road on LNF	Potential project meetings.
<b>Plateau</b>	<b>TBD</b>	<b>TBD</b>	<b>Work with SPI and non industrial landowners to continue landscape level fuels reduction in Shingletown/Viola/Manton areas</b>	Potential project meetings
<b>South Susanville WUI Treatments</b>	TBD	TBD	Dead/ Dying/ Hazard Tree removal, biomass fuels treatments, mastication, herbicide.	Approached by several landowners about separate projects. LFSC would like to combine into a larger landscape level project. CEQA CLEARANCE ONGOING
<b>Lone Spring Stewardship work</b>	TBD	TBD	Hazardous fuels reduction in Lonespring project area of Eastside Communities	Arch surveys will be complete 2024. Work with PNF on identifying areas/ funding for implementation.
<b>Sugar Fire Reforestation</b>	TBD	TBD	PotentPlanning and surveying project on PI	Arch surveys will be complete 2024. Work with PNF on identifying areas/ funding for implementation.