

Grant / Project Name	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp Date
North Susanville WUI Fuels Treatments	CALFIRE	\$2,999,924.32	CEQA cleared. Landowner agreements complete. Biomass 100% complete. Mastication 60% complete.	\$1,400,000	Mastication active on Eagle Lake Road. Acres added to widen Fuelbreak. Arch surveys and hand thinning scheduled spring 2026. Hazard tree assessments ongoing. RFP for hazard tree pushed to after mastication completed. CALFIRE Rx Burn on areas LFSC prepped.	3/15/2030
South Lassen Wildfire Recovery Project	CALFIRE	\$6,469,424.33	Agreement executed. CEQA cleared. Pre-ops surveys completed. 2025 planting complete. Mechanical Site Prep Biomass - 100% Complete. Mechanical Site Prep Mastication - 50% Complete. Reforestation activities - 15 % complete.	\$3,500,000.00	Mastication active west of HWY 395. Site prep and reforestation to resume in Spring. 2026 resource specialist surveys spring 2026.	3/31/2030
LFSC LNF Dixie Fire Hazard Tree Project	CALFIRE	\$2,999,987.85	Biomass Utilization Contracted	\$2,999,988	Pre-op meeting completed. Looking to commence in next few weeks. G and A paperwork last item	3/15/2030
Lassen County Wide Assessment	SNC	\$275,242.00	Agreement executed 7/2024. Draft agreement received.	\$35,300	Second draft under review. Staff participating in regional monitoring training with Butte County FSC, Plumas County FSC, Modoc County FSC, Butte RCD, Feather River RCD, and others.	10/31/2027

* Does not include cost match information

Project	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp. Date
Honey Lake Valley RCD/LFSC - SPA	NA	NA	MOU - SPA between organizations to assist HLRCD with biomass utilization, site prep, and tree planting. Biomass utilization complete on several landowners. Tree planting complete on several landowners.	NA	Assessing more implementation. Reforestation scheduled spring 2026.	NA
Cradle Valley Reforestation	USFS	\$270,360.00	Mechanical site prep 100% complete.	\$77,998	Additional agreement submitted to G&A. Reforestation activities scheduled for 2026.	11/1/2026 and 2028
Dyer Initiative WUI Fuels Treatments Phase II	CALFIRE	\$949,951.52	Signed agreement 1/20/2026	\$949,951.52	CEQA completed. Collaborating with PCFSC on RFP for implementation spring 2026	3/15/2029
Lassen Countywide Defensible Space Program	CALFIRE	\$949,999.43	Signed agreement 1/20/2026	\$949,999.43	Landowner signups open. RFPs for implementation Spring 2026	3/15/2029
Lyonsville Fuelbreak (TGU)	CALFIRE	948,209.43	Signed agreement 1/20/2026	948,209.43	Working on CEQA clearance. RFPs for implementation Spring 2026	3/15/2029
Shingletown Phase 2 Community Treatments (SHU)	CALFIRE	949,924.89	Signed agreement 1/20/2026	949,924.89	CEQA complete. Landowner signups open. RFPs for implementation early 2026	3/15/2029
Shingletown Phase 2 Fuelbreaks (SHU)	CALFIRE	\$949,473.25	Signed agreement 1/20/2026	\$949,473	CEQA complete. RFPs for implementation Spring 2026	3/15/2029
Lassen County Coordinator	CA Fire Safe Council	138,493.00	firewise, cwpp, local/ regional partnerships	25,521.54	final deliverables / planning for 2026 project including quarterly firewise and wildfire preparedness days.	7/1/2026

* Does not include cost match information

Project	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp. Date
Eastside Communities SPA #018 / Lone Spring SNC #1275	USFS/SNC	1,291,202	NEPA complete, several resource specialist surveys in Lonespring completed.	\$343,026.00	Continued surveys for implementation 2026. Botany and raptor surveys under contract. Implementation prioritization. 2026 FH GRANT application will be submitted.	3/31/2031
TPI Data Collection	USDA - RAC	82,815	Agreement executed 7/2024.	82,815	der contract for Raptor and Botany Surveys	9/21/2027
Susanville WUI Planning	USDA - RAC	46,750	Agreement executed	46,750	Under Contract for Arc Surveys.	

* Does not include cost match information

Planned / Proposed Projects 3/18/2026

Project	Treatment Cost	Grantor / Program	Planned Project	Status
Shingletown Phase II - Manton	2,000,000	TBD	CEQA complete. Priority Phase 2 treatments in manton area deineated.	Not funded in 2025. Will re-apply with MFSC partnership.
Cow Creek Forest and Watershed Restoration Project.	\$6,500,000	CALFIRE FOREST HEALTH	landscape level fuels reduction and forest health treatments in area between communities of Whitmore and Shingletown.	2026 FOREST HEALTH GRANT PROPOSAL
South Susanville WUI Treatments	TBD	TBD	Dead/ Dying/ Hazard Tree removal, biomass fuels treatments, mastication.	Approached by several landowners about separate projects. LFSC would like to combine into a larger landscape level project. CEQA CLEARANCE Planned 2026. RAC funded planning. Likely a 26 WP grant or prop 4 app.
Eastside Communities: Lone Spring Project - Phase 1	4,500,000	CALFIRE FOREST HEALTH	Hazardous fuels reduction/ FOREST HEALTH in Lonespring project area of Eastside Communities project	Arch surveys and Wildlife surveys completed for Lonespring area in 2024. 2026 FOREST HEALTH GRANT PROPOSAL.
Big Valley Mountain Phase II	TBD	TBD	Work with CALFIRE and large landowners to identify next areas of treatment.	Project delineation and CEQA clearence to commence in 2026. 2026 WP grant
Dyer Mountain Phase II / East Shore Project	TBD	TBD	Priority Phase 2 treatments deineated and funded. More funding needed to keep project progressing south towards PCFSC project, which is working north.	Likely a 2026 grant app.
Thompson Peak Initiative Phase II	TBD	TBD	Work with landowners and agency partners to identify priority landscape level fuels reduction areas in WUI. Janesville, Milford, Doyle potential community treatments.	Potential project meetings ongoing. Engaging potential project partners. CEQA clearance completed for Phase I project. Likely a 26 WP application
Acer Cross Boundary Forest Health Project	\$5,000,000	CALFIRE FOREST HEALTH	landscape level fuels reduction and forest health treatments in area west of Eagle Lake. Private / Public Cross Boundary Treatments	FS working with other partners on implemnetation funding application (NFWF). 2026 FOREST HEALTH GRANT PROPOSAL
Dixie South Lassen - Public Lands	TBD	TBD	Dixie Recovery project in WUI and WUI adjacent. - ELP Priority Project	ELP project list
LNF/PNF Cross Boundary - Diamonds	TBD	TBD	LMU Priority project - followup Rx under burning in previously completed mechanical units. Cross boundary of forests, districts, and counties.	ELP project list

County Line
★ Active
● Planning

1/21/2026
LFSC General Meeting
Project Update

