

Grant / Project Name	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp Date
North Susanville WUI Fuels Treatments	CALFIRE	\$2,999,924.32	CEQA cleared. Landowner agreements complete. Biomass 100% complete. Mastication 100% complete.	\$1,000,000	Mastication and biomass utilization treatments are completed. Additional Arch surveys completed. Hand thinning procurement completed. Hazard tree assessments ongoing. CALFIRE Rx Burn on areas LFSC prepped. Hand thinning to commence 8/24/2026	3/15/2030
South Lassen Wildfire Recovery Project	CALFIRE	\$6,469,424.33	Agreement executed. CEQA cleared. Pre-ops surveys completed. 2025 planting complete. 2026 planting complete. Mechanical Site Prep Biomass Deliverables - 100% Complete. Mechanical Site Prep Mastication Deliverables - 85% Complete. Reforestation activities Deliverables - 25 % complete.	\$2,440,000.00	Mechanical Site Prep active multiple project areas. Reforestation completed for Spring 2026. Resource specialist surveys completed for summer 2026 additional lands added for 2026-2027. Assessing additional biomass for fall 2026.	3/31/2030
LFSC LNF Dixie Fire Hazard Tree Project	CALFIRE	\$2,999,987.85	Envireonmental compliance complete. Biomass Utilization Contracted. Falling completed for unit 1. Project is 33% complete.	\$2,000,000	All phases of hazard tree removal active	3/15/2030
Lassen County Wide Assessment	SNC	\$275,242.00	Agreement executed 7/2024. Risk Assesment completed.	\$0	Final Draft completed - findings will be published on arcgis online and on our webpage in the coming months.	10/31/2027

* Does not include cost match information

Project	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp. Date
Honey Lake Valley RCD/LFSC - SPA	NA	NA	MOU - SPA between organizations to assist HLVRCO with biomass utilization, site prep, and tree planting. Biomass utilization complete on several landowners. Tree planting complete on several landowners.	NA	Active implementation ongoing	NA
Cradle Valley Reforestation	USFS	\$270,360.00	Mechanical site prep 100% complete.	\$32,998	Reforestation activities to be completed 9/2026	11/1/2026
Dyer Initiative WUI Fuels Treatments Phase II	CALFIRE	\$949,951.52	Signed agreement 1/20/2026 Mastication contractor tentatively in place.	\$949,951.52	Ceqa compliant. Mastication and hand thinning contracted. Ops to commence in coming weeks.	3/15/2029
Lassen Countywide Defensible Space Program	CALFIRE	\$949,999.43	Signed agreement 1/20/2026. Contract awarded. Completed 100+ assessments and 50+ properties to date.	\$750,000.00	Landowner signups open. Assessments ongoing. Implementation active	3/15/2029
Lyonsville Fuelbreak (TGU)	CALFIRE	948,209.43	Signed agreement 1/20/2026	948,209.43	CEQA compliant through EPP. Biomass utilization in Park Fire fuelbreak commenced 8/2026. RFP for mastication in September 2026.	3/15/2029
Shingletown Phase 2 Community Treatments (SHU)	CALFIRE	949,924.89	Signed agreement 1/20/2026	949,924.89	CEQA complete. Landowner signups open. RFPs for implementation summer 2026	3/15/2029
Shingletown Phase 2 Fuelbreaks (SHU)	CALFIRE	\$949,473.25	Signed agreement 1/20/2026. HWY 44 Maintenance deliverables completed on 450 acres,	\$800,000	CEQA complete. Permits completed. Hwy 44 maintenance completed. RFPs for mechanical implementation summer 2026	3/15/2029
Lassen County Coordinator	CA Fire Safe Council	289,906.00	firewise, cwpp, local/ regional partnerships, vfd, coordination	168,357.00	Extended to October 2027	10/1/2027

* Does not include cost match information

Project	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp. Date
Eastside Communities SPA #018 / Lone Spring SNC #1275	USFS/SNC	1,291,202	NEPA complete, several resource specialist surveys in Lonespring completed.	\$200,000.00	Botany and raptor surveys active. Implementaiton grant submitted.	3/31/2031
TPI Data Collection	USDA - RAC	82,815	Agreement executed 7/2024.	38,000	Botany and raptor surveys active	9/21/2027
Susanville WUI Planning	USDA - RAC	46,750	Agreement executed	16,000	Resource surveys complete in Susanville WUI. CEQA planning ongoing	1/31/2030

* Does not include cost match information

Planned / Proposed Projects 8/19/2026

Project	Treatment Cost	Grantor / Program	Planned Project	Status
Shingletown Phase II - Manton	1,000,000	Calfire Wildfire Prevention	CEQA complete. Priority Phase 2 treatments in Manton area delineated.	2026 Wildfire Prevention Grant Application.
Cow Creek Forest and Watershed Restoration Project.	\$6,500,000	CALFIRE FOREST HEALTH	landscape level fuels reduction and forest health treatments in area between communities of Whitmore and Shingletown.	2026 FOREST HEALTH GRANT PROPOSAL
South Susanville WUI Treatments	TBD	TBD	CEQA compliant through EPP. Dead/ Dying/ Hazard Tree removal, biomass fuels treatments, mastication.	Approached by several landowners about separate projects. LFSC would like to combine into a larger landscape level project. RAC funded planning. Likely a 27 WP grant or prop 4 app.
Eastside Communities: Lone Spring Project - Phase 1	4,500,000	CALFIRE FOREST HEALTH	Hazardous fuels reduction/ FOREST HEALTH in Lonespring project area of Eastside Communities project	Arch surveys and Wildlife surveys completed for Lonespring area in 2024. 2026 FOREST HEALTH GRANT PROPOSAL.
Big Valley Mountain Phase II	TBD	TBD	CEQA compliant through EPP. Work with CALFIRE and large landowners to identify next areas of treatment.	Look at for next round of WP grants
Dyer Mountain Phase II / East Shore Project	TBD	TBD	Priority Phase 2 treatments delineated and funded. More funding needed to keep project progressing south towards PCFSC project, which is working north.	CEQA COMPLETE. SNC 2026 Concept Proposal with Mountain Meadows Conservancy
Thompson Peak Initiative Phase II	TBD	TBD	Work with landowners and agency partners to identify priority landscape level fuels reduction areas in WUI. Janesville, Milford, Doyle potential community treatments.	Look at for next round of WP grants
Acer Cross Boundary Forest Health Project	\$5,000,000	CALFIRE FOREST HEALTH	landscape level fuels reduction and forest health treatments in area west of Eagle Lake. Private / Public Cross Boundary Treatments	FS working with other partners on implementation funding application (NFWF). 2026 FOREST HEALTH GRANT PROPOSAL
Dixie South Lassen - Public Lands	TBD	TBD	Dixie Recovery project in WUI and WUI adjacent. - ELP Priority Project	ELP project list
LNF/PNF Cross Boundary - Diamonds	TBD	TBD	LMU Priority project - follow-up Rx under burning in previously completed mechanical units. Cross boundary of forests, districts, and counties.	ELP project list

County Line

★ Active

● Planning

1/21/2026
LFSC General Meeting
Project Update

